



City of Phoenix

LAFAYETTE INTERCEPTOR & OUTLET PROJECT CONSTRUCTION NEWSLETTER July 2013, Issue No. 5



CONSTRUCTION OVERVIEW

The Flood Control District of Maricopa County awarded a contract to Pierson Construction Corporation to construct approximately 11,270 linear feet of storm drain, a storm drain collection system, waterline and sewer line relocations, and build large concrete inlet structures at various locations. Additionally, major storm drain construction has occurred along the west loop of North Village Drive to Colter Street and north on 44th Street.

PROJECT UPDATE

View Regular Project Updates on the Flood Control District website:
<http://www.fcd.maricopa.gov/Projects/PPM/projStructDetails.aspx?ProjectID=308>

NORTH ON 44TH STREET FROM COLTER STREET

Construction remains to be completed on the west side of 44th Street followed by paving.

NORTH VILLAGE DRIVE NORTH OF CAMELBACK ROAD

All three phases of construction are close to completion on North Village Drive with inlet structures being completed in the next 2-3 weeks. Phase 3 closure will soon be removed.

RESIDENTS NOTICE - MICRO SEAL IS COMING TO ALL CONSTRUCTION STREETS STARTING ON JULY 15, 2013 AND EXPECTED TO BE COMPLETE BY JULY 20, 2013.

Unless otherwise notified and posted differently, Micro Seal resurfacing will be applied to the length of the street impacted by construction, only. It is expected to take approximately 4 days to complete all involved streets.

Each street will be closed to through traffic with certain sections, either one-half or one-third of the street length being resurfaced on one day and the other sections of the street, as planned, being completed on following days. The contractor will be placing "NO PARKING" signs as appropriate for effected streets approximately 48 hours in advance. Cars left on the street will be towed at the owner's expense.

Residents will be allowed to cross the Micro Seal surface after 10 minutes from application to exit or enter driveways. Do not cross the Micro Seal application until this time has passed and do not make turns on Micro Seal until barriers have been removed and through traffic has been restored. Signs and barriers will be removed when the Micro Seal is cured to allow full through traffic to resume. Expect approximately 6 hours for cure time.

Residents will be notified at least 48 hours in advance via a door hanger when the street you live on will be resurfaced. Please take necessary precautions to remove cars and debris from the street.

Construction start times are now 6AM. Micro Seal schedule will be 8:30AM to 5PM.

It is anticipated that all of the Project construction will be completed by September 2013.

Please continue to observe all traffic signs, barricades and remain safe.

If you have questions, please call the 24-hour hotline at: **1-877-349-1433.**

Pierson Project Superintendent:
Kevin Blair

Engineer:
Olsson & Associates

Officials:
Maricopa County Supervisor Andy Kunasek – District 3
City of Phoenix Councilman Sal DiCiccio – District 6